CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167 Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Proof roll parking lot	Joe Starlin	Partial	Friday, September 20, 2019
Informational:			
1 Misc	7-30-19 proof roll passed on the east side of the site. The base rock is tight and ready for asphalt at this time.		
Informational:			
2 Misc	 I observed the proof roll for the majority of he north side of the site. I verified the correct load weight and the equipment used. The areas that were roll tested passed with little to no deflection of the sub-grade. There are a few parking areas that were not tested due to the base rock being freshly installed and not ready or cured yet. I will mark the plans with the areas that passed and are ready for curb install. The crew plans to pour curb on Thursday 9/5/19 for the accepted areas and will call for an additional proof roll of the areas that were not tested today prior to installing curb. 		
Informational:			
3 Misc Informational:	9-20-19 We are proof roll	ing the parking lot on the n	orth end of the job site.
4 Misc	The truck has a 20.69 ton Everything passed the pr	ing the parking lot on the n load on. I looked in the tru oof roll except the entrance nall correction by building 5	ck at the load to confirm. e off Ward and infront of

Informational:

5 Misc

9-20-19 2:28pm We have proof rolled the entrance on the west side of the site off Ward Rd. It has passed at this time. The proof roll on the east side of building 3 has two small areas that still need corrected. Rain is in the forecast. The job site could be subject to a new proof roll in all areas.

Comments: