

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Surface Course</b>	Joe Starlin	Partial	Friday, August 09, 2019

Informational:

1 Misc

7-22-19 The asphalt plant has shut down due to heavy rain on Sunday. The crew will try again tomorrow 7-23-19.

Informational:

2 Misc

8-8-19 The first truck arrived at 8:20am. There is rain in the forecast for today but they are expecting it to go around the job site. Temp out of the first truck was 277 degrees. They finished the surface Terracon said compaction was good.

**Comments:**