

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Joe Starlin	Partial	Thursday, August 01, 2019

Informational:

1	Misc	7-19-19 8:30am 81 degrees outside. Musselman & Hall contractors are laying the asphalt. They have tac coated the curb and are now laying asphalt. The temp out of the trucks are meeting spec. Average temp has been 280 degrees. 1:30pm They are still laying asphalt, they are doing the road sections in two lifts due to the depth.
---	------	---

Informational:

2	Misc	7-20-19 6:10am 77 degrees with a high of 96 today. They are waiting on trucks to continue laying the base layer of asphalt. 6:53am The first truck as arrived. The temperature of the mix coming out of the truck is good, they have sprayed tac down for the second lift on the road ways. The average truck load is 30 ton. I have collected 7-19-19 load tickets. They are expecting to be finished with base by noon.
---	------	---

Informational:

3	Misc
---	------

Informational:

4	Misc	8-1-19 7:59am We are waiting for asphalt trucks on the south end of the job site. There is a overcast and a chance for rain. Temps out of the truck are averaging 280 degrees. 1:30pm They are done with the south side parking area and are moving to the north side of the parking lot.
---	------	---

Comments: