

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Joe Starlin	Passed	Thursday, July 25, 2019

Informational:
1 Misc 7-23-19 The truck was scheduled for 11:30am he did not show until 12 noon. The proof roll took 45 minutes. It passed in all areas with a correction needed in one area on the north east side of garages on the south end of the site.

Informational:
2 Proof Roll passed in areas of concern . see 7/23 for describtion of area of concern passed by Field Engineering Inspector .John Jackson 07/25/2019 2:19 PM

Comments: