

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Tuesday, September 10, 2019

Informational:

1 Misc

Contractor continued to pour curbs .

Informational:

2 Misc

Contractor continued to pour and form curbs .

Informational:

3 Misc

10:06am 7-16-19 They are pouring curb on the east side of the job site.
2:59PM They are pulling forms and grouting curb, along with setting up more curb for hand pours.

Informational:

4 Misc

6-17-19 11:19am They are forming for curb.

Informational:

5 Misc

1:41pm 7-18-19 93 degrees with a excessive heat warning. They have poured more curb on the south and east side of the job site. I have collected the tickets and reminded them about grouting honeycomb. There are two crews James is heading one and Richard is heading the other. They are done pouring for the day.

Informational:

6 Misc

7-19-19 8:00am 81 degrees out side.They are pouring curb on the east side of the site "hand pours" 11:30am They are done with hand pours.

Informational:

7 Misc

7-19-19 8:00am 81 degrees out side.They are pouring curb on the east side of the site "hand pours"

Informational:

8 Misc

7-19-19 8:00am 81 degrees out side.They are pouring curb on the east side of the site "hand pours"

Informational:

9 Misc

7-19-19 8:00am 81 degrees out side.They are pouring curb on the east side of the site "hand pours"

Informational:

10 Misc

7-23-19 11:45am they are pouring curb on the east side.

Informational:

11 Misc

5-7-19 They have all machine curb pours completed, this was done on 9-6-19 while I was off work. They are setting up on hand pours for Monday the 9th. I have collected all the concrete tickets KCMMB 4K mix. They poured all ADA sidewalk on Thursday on the south side as well.

Informational:

12 Misc

9-9-19 11:06am They are pouring curb on the north west side of the job site. 356 feet poured today. The are going to set up more hand pours. I will get tickets from Rich tomorrow.

Informational:

13 Misc

9-10-19 10:30am They are setting up forms for hand pours on the north east side.3:19pm They poured 412 feet of curb today. They are setting up forms for tomorrow.

Comments: