

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Steve Robbins	Partial	Wednesday, August 28, 2019

Informational: 1 Misc	5-15-19 The Sapp crew set forms to spec. Aggregate was compacted. They were informed to keep in compliance with ADA requirements and city spec.
Informational: 2 Misc	6-11-19 All sidewalk is ADA compliant except for one panel on the east side that comes into the approach. This panel was checked twice with myself and Bob Burns and will need replaced.
Informational: 3 Misc	8-28-19 They are setting up for sidewalk on the south side of the site. They needed some direction on ADA.

**Comments:**