

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Proof Roll</b>	Joe Starlin	Partial	Wednesday, July 17, 2019

Informational:	
1        Misc	7-16-19 3:19pm We are proof rolling with 20 ton on the south west corner of the site heading north along Ward rd.
Informational:	
2        Misc	7-16-19 3:19pm We are proof rolling with 20 ton on the south west corner of the site heading north along Ward rd. Everything passed except for the north side of the small road on the south side of the garage. It pumped for approximately 10 feet. Another correction needs to be made on the west side of site starting forty feet back from inlet to approximately sixty feet back and starting 16 feet over from curb and approximately 10 feet wide. This area is soft and pumped with small rutting and cracking.
Informational:	
3        Misc	7-17-19 The areas we proof rolled have passed. The south west corner of the site can be paved if we have no rain prior.

**Comments:**