

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	Joe Starlin	Partial	Friday, June 28, 2019

Informational:

1 Misc

6-20-19 We proof rolled the curb line at the south west corner of the site. Donavon road curving around and following Ward road. It passed.

Informational:

2 Misc

6-20-19 3:15pm we are proof rolling curb line behind the garages on the west side of the site and across from the garages to the east. We rolled the small island at the SW corner. The south side of the garage at the south end failed. It was pumping excessively. Approximately 30'. It will need reworked and another proof roll performed.

Informational:

3 Misc

6-24-19 3:00pm They attempted a proof roll, the trucks front tire sank so we stoped. The base is to wet at this time.

Informational:

4 Misc

John Jackson did a proof roll for curb on 6-26-19. It failed.

Informational:

5 Misc

6-28-19 The curb line going from Donavon around following Ward rd. Failed with heavy pumping. The line on the back side of the garages along Ward rd. Were good with three areas needing addressed. The north side of garages along Ward rd was half and half, corrections will need to be made. The island area on the south side of the garages at the corner of Donavon and Ward failed. The curb line running east and west at the south end of the site along Donavon was good with corrections needing made around inlet boxes. The inside curb line that is at the south east corner of the site was good half way

through. The other half to will need some corrections. The outside curb line at the south east corner of the site passed Everything is marked out with paint and I walked though the intire site with Sapp so everyone new what was needed.

**Comments:**