

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Steve Robbins	Partial	Friday, June 14, 2019

Informational: 1 Misc	3-19-19 The crew placed storm box D2 and are starting to work on storm box D-4.
Informational: 2 Misc	3-19-19 The crew placed box D-4 and ran pipe to D-5 and to F-1. They are getting ready to pour collars.
Informational: 3 Misc	3-20-19 The crew poured collars and inverts on D-4 to F-1 and back filled. They have set box D-5 and D-6.
Informational: 4 Misc	3-21-19 All collars are poured and storm inlets are back filled per plans on Line D. SAPP crews are starting on Line A.
Informational: 5 Misc	3-21-19 The Sapp crew have placed A-2 and laid storm pipe from A-1 to A-2. Aggregate is good.
Informational: 6 Misc	2-28-19 18 degrees air temp. Emery Sapp has set curb inlet [B2] [B3] and junction box [B4] and all pipe connecting. They have poured the collars and have been informed to cover collars with blankets till suitable backfill can be put in place.
Informational: 7 Misc	2-28-19 Emery Sapp set box (B5) and ran pipe from (B4) to (B5). They have set (B6). All collars have been covered.

Informational:		
8	Misc	3-1-19 Sapp crew have set [B7] and [ B8]. They are working on getting [B9] set.
Informational:		
9	Misc	3-1-19 Sapp crew poured collars and covered with blankets.
Informational:		
10	Misc	2-6-19 10:50am The crew placed box B-9 through B-11 and installed storm pipe and rock. I returned at 3:10pm the crew installed B-12 and installed pipe with rock. The collars and inverts have been poured and they are back filling the storm pipe. The collars will be back filled after curing.
Informational:		
11	Misc	3-7-19 The storm inverts have been poured B-9 through B-12 and look to be correct.
Informational:		
12	Misc	3-11-19 The Sapp crew placed box M-2 and are working on storm pipe install. 3:15pm The crew have placed storm pipe from B-8 to the stake for the foundation. They have poured collars and inverts.
Informational:		
13	Misc	3-14-19 Crew installed storm line from box B-5 to B-6 and are starting work on C line.
Informational:		
14	Misc	3-15-19 The Sapp crew installed C-1 and are working there way to C-2.
Informational:		
15	Misc	The SAPP crew had installed approx 40ft of storm line from A2.
Informational:		
16	Misc	3-23-19 The Sapp crew placed box A-3 and laid storm pipe from A-2 to A-3. Collars will have to be poured. The top to A-2 is damaged and will need replaced.
Informational:		
17	Misc	3-25-19 The crew placed box G-1, G-2, and G-3 along with pipe and back filled. They will try to pour collars today as well.
Informational:		
18	Misc	3-26-19 The collars on the G line appear to have been poured and are covered in rock.
Informational:		
19	Misc	3-27-19 10:15am The Sapp crew have set box H-1 and ran pipe from G-4 to H-1. 2:45pm The crew have set box G-4 and are placing pipe. They will be pouring collars and covering with rock.
Informational:		
20	Misc	3-28-19 The crew have placed box G-4 and running approximately 80ft of pipe to box G-5.
Informational:		
21	Misc	6-14-19 2 sticks of pipe are in at C3 box

**Comments:**