

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193328  
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Site Visit</b>	Joe Starlin	Partial	Friday, March 20, 2020

Informational: 1 Misc	1-23-20 8:43am 35 degrees with light rain. There is no activity on site at this time for me to inspect.
Informational: 2 Misc	1-30-20 10:31am I dropped plans off to Skip the Superintendent of the job.
Informational: 3 Misc	2-7-20 10:26am I spoke with Richard for Dirt Movers about the the storm line on the west side of the building. He is wanting to know if the plans are approved. I told him I would look into it. 11:14am I called Richard and informed him that the submittal for the storm line is not approved and they cannot install it at this time.
Informational: 4 Misc	2-17-20 10:20am I spoke with Dirt Movers and they are setting grease interceptors today. They will not be installing any pipe.
Informational: 5 Misc	3-20-20 I talked with Skip the superintendent about what is needed for curb placement.

**Comments:**