

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191681
Address: 560 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	Khanh Nguyen	Partial	Friday, March 20, 2020

Partial Correction:

1	Misc	OK TO COVER WHEN READY BURIED CONDUIT FOR SITE ELECTRICAL SYSTEM AT FOLLOWING LOCATIONS: FROM L.P. BASE #1 TO #2 TO #3 TO #4; LEVEL TRENCH BOTTOM TO PREVENT KINKING OF CONDUIT. L.P. LOCATIONS NUMBERED ON PERMIT PRINTS SITE ELECTRICAL PLAN.
---	------	---

Partial Correction:

2	Misc	OK TO POUR WHEN READY LIGHT POLE BASES AT LOCATIONS: 1, 2, 3, 4 -- WITH G.E.C.s AND GROUND RODS IN PLACE;
---	------	---

Partial Correction:

3	Misc	UNDERGROUND ELECTRICAL OK BELOW: -LOW VOLTAGE RACEWAY AND SECONDARY ELECTRICAL RACEWAYS FROM TRANSFORMER PAD TO BUILDING SERVICE LOCATION **DUE TO ROCKS, THE ELECTRICIAN WAS GIVEN OK TO BURY THE GROUNDING RODS, INSTEAD OF DRIVING THEM STRAIGHT DOWN OR AT 45 DEG ANGLE.
---	------	--

Comments: