

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20193472
Address: 1243 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Failed	Monday, March 23, 2020

Corrective Action Required:

1	Misc	-Fasten wall sill plate to floor; block and fasten wall at intersections -Pour slab at 4" waste stack and fasten plate to floor -Protect plumbing at bottom wall plate with BOCA protective plate; secure pvc at mid-wall height -Install blocking for the 18" vertical grab bar and rear grab bar in restroom -Secure MC cable within 12" of receptacle box in restroom -Secure all wiring within 12" of panel
---	------	--

****THE CONTRACTOR WAS OK TO ROCK THE FRONT AREA ONLY. DO NOT ROCK FROM THE OFFICE ON TOWARD THE REAR**

Comments: