

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192670
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	Khanh Nguyen	Partial	Monday, March 23, 2020

Partial Correction:

1	Misc	FIVE 3" SECONDARY SERVICE CONDUITS OK TO COVER WHEN READY.
---	------	--

Partial Correction:

2	Misc	2" COPPER WATER SERVICE LINE FROM 10' INSIDE BUILDING EXTENDED OUTSIDE ~10' EAST OF E B/L FOR USE AS SERVICE GROUNDING ELECTRODE OK TO COVER WHEN READY.
---	------	--

Partial Correction:

3	Misc	OK TO COVER WHEN READY BURIED CONDUIT FOR SITE ELECTRICAL SYSTEM AT FOLLOWING LOCATIONS: (1) TO (2); 1ST LIGHT POLE WEST ;NE POLE IN PARKING LOT ISLAND; 2 LP NORTH AND SOUTH PIERS ON THE EAST SIDE PARKING LOT
---	------	--

NOTE: POINTS HANDWRITTEN ON SITE ELECTRICAL PLAN. EAST;NORTH,WEST TO CORNER OF BUILDING SITE LIGHTS

Corrective Action Required:

4	Misc	EAST LP PIER AT EAST PARKING LOT IS NOT MIN. 11 FT PER DESIGN. HAVE ENGINEER ADDRESS
---	------	--

Comments: