

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20191668  
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Marquelle Williams	Partial	Friday, November 01, 2019

Informational:  
1 Misc NOVEMBER 1, 2019

Heartland Heavy crew cored and connected to existing manhole 38-211.  
Crews connected 8" PVC . Crew also installed clean rock approx 1ft 1/2 deep.  
Crew also filled the rest of the hole in the street with diggable Flowable fill.

**Comments:**