

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191668
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Marquelle Williams	Partial	Tuesday, November 05, 2019

Informational:
1 Misc

NOVEMBER 4, 2019

Heartland Heavy Crew are power drilling around existing manhole on Jefferson Street in order to pour concrete on top of Flowable fill and install ring around existing manhole 38-211 to make it flush with grade of the street.

Informational:
2 Misc

NOVEMBER 5, 2019

Heartland Heavy Crews have poured concrete on top of Flowable fill on Jefferson street around existing manhole 38-211. Crews are onsite and continue to excavate and install 8" PVC toward C-3. Inspector will return to inspect line to C-3 later on this after noon.

Comments: