

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191865
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Wednesday, March 25, 2020

Informational:

1	Misc	3-25-20 11:55am They have plunged the manhole on the north side and are working on The manhole to the south. I have a pic of the north side manhole after being plunged.
---	------	--

Informational:

2	Misc	3-25-20 3:05pm They have plunged all manholes now and filled the manhole at the north end of the site with rock. They will fill the others with rock and be ready for inspection tomorrow 3-26-20.
---	------	--

Comments: