

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192218
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Joe Starlin	Passed	Friday, March 27, 2020

Informational:

1 Misc

11-21-19 3:11pm They are starting at the north east part of the parking lot. CFS is on site doing the testing. They have made one and a half passes and stoped do to light.

Informational:

2 Misc

11-22-19 12:56pm They have one more truck coming to complete the base. CFS was on site. They have completed the base. I have collected the tickets.

Informational:

3 Misc

3-26-20 They had to remove 95x40 foot section of base asphalt due to grade issues. They replaced it with recycled Type5. They cut out 4" of soft base rock from the curb to 7' out and went back with additional asphalt base. They completed this at 8pm. It will have a total of 9 1/2" of asphalt with surface. I spoke with my supervisor Steve Robbins about this along with Mike the third party inspector with CFS and we all agreed that it should be acceptable.
3-27-20 They are pouring 8 1/2x9 section with hi early concrete from Penny's Concrete for base in this area due to over saturation.

Comments: