

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Friday, March 27, 2020

Informational:

1	Misc	3-27-20 8:50am They installed two sticks of sanitary line on 3-26-20. They are currently hammering rock.
---	------	--

Informational:

2	Misc	3-27-20 8:50am They installed two sticks of sanitary line on 3-26-20. They are currently hammering rock. 3:26pm They have installed one stick of sanitary line today due to rock. They are still breaking.
---	------	--

Comments: