

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Tuesday, March 31, 2020

Informational:	
1 Misc	3-30-20 12:45pm They are digging down to install storm pipe. They installed 6 sticks of 30" today

Informational:	
2 Misc	3-13-20 8:43am They have board out the storm box and set the pipe. They have poured the collar. They have two sections of storm install at this time. 2:15pm They have a total of 11 sticks installed.

Informational:	
3 Misc	3-17-20 They have installed storm pipe up to box 107. They are pouring the collar and invert after 5pm.

Informational:	
4 Misc	3-18-20 They have the collar poured and invert. They have one stick of storm pipe coming out of box 107.

Informational:	
5 Misc	3-20-20 They are digging out for sanitary and will working on more storm line today. 2:40pm They have hit rock and will be breaking for awhile.

Informational:	
6 Misc	

Informational:	
7 Misc	3-25-20 3:23pm They have installed 4 sticks of storm pipe out of box 107 today

Informational:	
----------------	--

8 Misc

3-26-20 10:12am They have one stick of storm installed. They are now switching over to sanitary.

Informational:

9 Misc

3-30-20 They installed six sticks.

Comments: