

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191837  
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:            | Inspector:  | Outcome: | Date:                            |
|------------------------|-------------|----------|----------------------------------|
| <b>DE - Site Visit</b> | Joe Starlin | Partial  | Wednesday,<br>September 18, 2019 |

|                          |  |
|--------------------------|--|
| Informational:<br>1 Misc | 9-21-19 Talked with contractor about changes needing to be made to the sanitary. 10:10am just finished talking with contractor. I will need to get answers from engineering.   |
| Informational:<br>2 Misc | 8-23-19 1:44pm There is no activity at the job site.   |
| Informational:<br>3 Misc | 8-26-19 8:00am They were setting up for the lane closer. They will be preparing the road for a concrete pour this week. They were rained out.  |
| Informational:<br>4 Misc | 8-27-19 The crew are working on preparing the street for a pour.   |
| Informational:<br>5 Misc | 8-28-19 I spoke with Ed with Quality Cutom Construction about setting up for the pour. They have baskets in place and are preparing to drill for rebar. 3:55pm They are still setting up for the pour. I will inspect it again before they pour. |
| Informational:<br>6 Misc | 8-30-19 approximately 8:30am raining. The contractor was opening parking stalls.   |
| Informational:<br>7 Misc | 9-4-19 11:26am Spoke with the contractor about sanitary line issues.   |
| Informational:           |  |

8

Misc

9-18-19 11:25am There is no activity that proteins to me at this time.

**Comments:**