

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191837
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Wednesday, September 04, 2019

Informational: 1 Misc	9-21-19 Talked with contractor about changes needing to be made to the sanitary. 10:10am just finished talking with contractor. I will need to get answers from engineering.
Informational: 2 Misc	8-23-19 1:44pm There is no activity at the job site.
Informational: 3 Misc	8-26-19 8:00am They were setting up for the lane closer. They will be preparing the road for a concrete pour this week. They were rained out.
Informational: 4 Misc	8-27-19 The crew are working on preparing the street for a pour.
Informational: 5 Misc	8-28-19 I spoke with Ed with Quality Cutom Construction about setting up for the pour. They have baskets in place and are preparing to drill for rebar. 3:55pm They are still setting up for the pour. I will inspect it again before they pour.
Informational: 6 Misc	8-30-19 approximately 8:30am raining. The contractor was opening parking stalls.
Informational: 7 Misc	9-4-19 11:26am Spoke with the contractor about sanitary line issues.

Comments: