

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191837  
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Site Visit</b>	Joe Starlin	Partial	Tuesday, August 27, 2019

Informational: 1 Misc	9-21-19 Talked with contractor about changes needing to be made to the sanitary. 10:10am just finished talking with contractor. I will need to get answers from engineering.
--------------------------	--

Informational: 2 Misc	8-23-19 1:44pm There is no activity at the job site.
--------------------------	--

Informational: 3 Misc	8-26-19 8:00am They were setting up for the lane closer. They will be preparing the road for a concrete pour this week. They were rained out.
--------------------------	---

Informational: 4 Misc	8-27-19 The crew are working on preparing the street for a pour.
--------------------------	--

**Comments:**