

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191837
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Wednesday, August 14, 2019

Informational:	
1 Misc	8-12-19 The storm pipe has been ran along the west side of the site.
Informational:	
2 Misc	8-13-19 The have installed 30 feet of storm on the east side heading into the street. They are backfilling in lifts and have compacted base.
Informational:	
3 Misc	8-14-19 10am They are coring the manhole for the storm pipe. 3:00pm They have 60 feet installed and are backfilling.

Comments: