

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Joe Starlin	Partial	Tuesday, February 11, 2020

Informational:

1	Misc	2-3-20 8:50am SAPP is on site getting equipment ready and are waiting for storm boxes to be delivered. SAPP said they will be starting work on 2-4-20.
---	------	--

Informational:

2	Misc	2-4-20 9:04am They are digging down to find the existing storm pipe. 3:36pm They have dug down and made cuts. They are hoping to set box 1004 at station 4+00.
---	------	--

Informational:

3	Misc	2-6-20 They have box 104 set and the invert and collars are poured. Steve Robbins inspected this on 2-5-20. Today 2-6-20 They have a total of 3 sticks installed coming out of box 104.
---	------	---

Informational:

4	Misc	2-6-20 They have box 104 set and the invert and collars are poured. Steve Robbins inspected this on 2-5-20. Today 2-6-20 They have a total of 3 sticks installed coming out of box 104. 2:50pm They have box 103 set and approximately 91ft of pipe installed.
---	------	--

Informational:

5	Misc	2-7-20 They have approximately 20' of storm pipe coming out of box 103 heading to box 102. They are pouring the collars for box 103 and will pour the invert at a later date.
---	------	---

Informational:

6	Misc	2-10-20 8:28am ESS is starting to dig to install more storm pipe. They are
---	------	--

pumping out water from storm box 103 to set there laser. 1:27pm They have 2 sticks of storm pipe installed at this time. They are digging out to continue with storm pipe.

Informational:

7 Misc

2-11-20 8:26am They have installed the 45 number 102 and have approximately 30ft coming out of it heading to box 101. 1:15pm They are placing rock to set box 101.

Comments: