

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191519  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Sewer Construction Inspection</b>	Joe Starlin	Partial	Monday, February 10, 2020

Informational:		
1	Misc	2-3-20 8:50am SAPP is on site getting equipment ready and are waiting for storm boxes to be delivered. SAPP said they will be starting work on 2-4-20.
Informational:		
2	Misc	2-4-20 9:04am They are digging down to find the existing storm pipe. 3:36pm They have dug down and made cuts. They are hoping to set box 1004 at station 4+00.
Informational:		
3	Misc	2-6-20 They have box 104 set and the invert and collars are poured. Steve Robbins inspected this on 2-5-20. Today 2-6-20 They have a total of 3 sticks installed coming out of box 104.
Informational:		
4	Misc	2-6-20 They have box 104 set and the invert and collars are poured. Steve Robbins inspected this on 2-5-20. Today 2-6-20 They have a total of 3 sticks installed coming out of box 104. 2:50pm They have box 103 set and approximately 91ft of pipe installed.
Informational:		
5	Misc	2-7-20 They have approximately 20' of storm pipe coming out of box 103 heading to box 102. They are pouring the collars for box 103 and will pour the invert at a later date.

**Comments:**