

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Joe Starlin	Partial	Thursday, February 06, 2020

Informational:

1	Misc	2-3-20 8:50am SAPP is on site getting equipment ready and are waiting for storm boxes to be delivered. SAPP said they will be starting work on 2-4-20.
---	------	--

Informational:

2	Misc	2-4-20 9:04am They are digging down to find the existing storm pipe. 3:36pm They have dug down and made cuts. They are hoping to set box 1004 at station 4+00.
---	------	--

Informational:

3	Misc	2-6-20 They have box 104 set and the invert and collars are poured. Steve Robbins inspected this on 2-5-20. Today 2-6-20 They have a total of 3 sticks installed coming out of box 104.
---	------	---

Informational:

4	Misc	2-6-20 They have box 104 set and the invert and collars are poured. Steve Robbins inspected this on 2-5-20. Today 2-6-20 They have a total of 3 sticks installed coming out of box 104. 2:50pm They have box 103 set and approximately 91ft of pipe installed.
---	------	--

Comments: