

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Passed	Friday, October 18, 2019

Informational:
1 Misc 8-13-19 11:27am They have approximately 120 feet of storm installed working to A-3.

Informational:
2 Misc 8-12-19 They are cutting into the existing box to run storm pipe from A-1 into it. They got 200 foot of storm pipe installed Friday. They are backfilling with watered down shell and will be getting compaction test from Terricon. I told them that the shell needs to be crushed down a little more than what they have at 200 feet from the box. 12:01pm They are getting ready to place A-2 box. 1:56pm A-2 box is placed and they are digging across the road. C-1 is placed and pipe ran. They have two sticks of pipe coming out of A-2 heading for A-3 box. The collars have been poured on A-1 A-2 and C-1.

Informational:
3 Misc 8-9-19 9:05am They have set box A-1 and are now setting D-2. 1:10pm 120 feet of storm pipe has been installed. They are digging through shell.

Informational:
4 Misc 8-8-19 E-4 is set and pipe is ran. They will be pouring collars at 10am. They are working on installing new curb inlet along Ward. The collars and inverts are poured for E-1 through E-4. The curb inlet has been installed.

Informational:
5 Misc 7-6-19 9:15am they have installed 3 sticks of storm heading to box E-2. 11:02am they are getting ready to place E-2 box. 3:14pm They have placed E-2

and are installing pipe to E-3

Informational:

6 Misc

8-5-19 They have set E-1 box and are placing pipe up to it. They will be pouring collars at approximately 4:30pm.

Informational:

7 Misc

8-14-19 9:14am Box A-3 and B-1 are in and they are pouring collars right now. They are installing 15" storm along Chipman as well.

Informational:

8 Misc

8-15-19 9:15am They are installing storm pipe along Chipman RD. They have 16 feet installed and are close to setting a box F-1. 2:20pm They have installed approximately 25 additional feet and box F-1. They have poured collars and backfilled with rock.

Comments: