

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191519  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Joe Starlin	Partial	Thursday, October 17, 2019

Informational:

1 Misc

10-3-19 7:30am They are pouring sidewalk along Chipman Rd. The forms are set to 6" and the aggregate was compacted. 9:27am They are covering the sidewalk with plastic it is raining lightly. The sidewalk is poured and cured. They are setting up more sidewalk for tomorrow.

Informational:

2 Misc

10-4-19 They are pouring approximately 350 feet of sidewalk along Chipman road. It does have ADA crossing.

Informational:

3 Misc

10-7-19 3:23pm They have set up a ADA ramp at the south east side of the site and are working on one on the north west side of the site.

Informational:

4 Misc

4:06pm They are pouring the sidewalk on the east end of the site and a section along Chipman. They were having issues with their ADA dome's. We have found a solution. I told them to use a good even amount of white cure.

Informational:

5 Misc

10-15-19 9:30am They are setting up sidewalk at the corner of Ward and Chipman, and a section at Chipman and Donavon.

Informational:

6 Misc

10-17-19 9:01am The storm box at Ward and Chipman will be in the shared use path and it is not ADA compliant. We are working on a solution. The signal box will be lowered to meet ADA spec as well.

**Comments:**