

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Monday, October 07, 2019

Informational:

1	Misc	10-3-19 7:30am They are pouring sidewalk along Chipman Rd. The forms are set to 6" and the aggregate was compacted. 9:27am They are covering the sidewalk with plastic it is raining lightly. The sidewalk is poured and cured. They are setting up more sidewalk for tomorrow.
---	------	---

Informational:

2	Misc	10-4-19 They are pouring approximately 350 feet of sidewalk along Chipman road. It does have ADA crossing.
---	------	--

Informational:

3	Misc	10-7-19 3:23pm They have set up a ADA ramp at the south east side of the site and are working on one on the north west side of the site.
---	------	--

Comments: