

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Concrete	Joe Starlin	Partial	Friday, October 04, 2019

Informational:

1 Misc

9-16-19 They are pouring the road that's runs east and west on the site. Baskets have been placed and after some discussion they are now clipping the hold wire. 9:50am they are at approximately 400 feet. 12:48pm They are coming up to the header on the east end of the road. 12:58pm They have reached the header. 2:17pm They have started pouring the road that runs north and south. They have started saw cutting the east west road. 2:47pm The last truck to get them to the header just arrived. 2:57pm They just pulled off the header at the south end of the road.

Informational:

2 Misc

10-4-19 They are pouring the red concrete between the curb on Ward turning lane.

Comments: