

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Concrete	Joe Starlin	Partial	Thursday, October 03, 2019

Informational:		
1	Misc	9-25-19 7:20am They are setting up for 9am pours on each end of the site. 3:10pm They have poured at the east, west, and south side of the site. The cure was light so I am having them add more.
Informational:		
2	Misc	9-20-19 10:39am They have poured the turn lane on Ward and are working on setting up hand pours.
Informational:		
3	Misc	9-24-19 7:35am They have four hand pours set up. Baskets and bars are in place and they are pouring the north end on The N S road at this time. Terracon is on site for testing.9:36am They are now setting up to pour more of the turn lane coming off Chipman.2:57pm They are finishing up with hand pours and curing, they will begin setting up for more hand pours for tomorrow.
Informational:		
4	Misc	9-26-19 The crew are setting up the approach on the west side of the site. They have concrete coming at 9:30am and will be pouring the approach at the east end first. 3:37pm They are done with there hand pours and will be setting up for pours tomorrow. i spoke with the Forman about up coming curb pours.
Informational:		
5	Misc	9-27-19 They are setting up the turn lane on Ward rd. We will proof roll it

Monday.

Informational:

6 Misc

9-30-19 9:04am The approach at Chipman needs some corrections then can be poured in the afternoon. 1:18pm They have poured the approach coming off Chipman and are working on inlets on the east west road.

Informational:

7 Misc

10-1-19 They have poured the turn lane on Ward and it is cured. They are working on setting up inlets and pouring them. A second crew are setting up the ten foot wide sidewalk along Ward Rd. They will be pouring it on 10-2-19.

Informational:

8 Misc

10-2-19 3:17pm They have poured storm inlets and are setting up for sidewalk.

Informational:

9 Misc

10-3-19 They are pouring the curb in the turning lane on Ward Rd.

Comments: