

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Wednesday, October 02, 2019

Informational:

1 Misc

10-2-19 8:15am On 10-1-19 The forms were set and I spoke with the Forman about staying ADA compliant and to use white cure and cover evenly. 10-2-19 They are pouring 10' wide sidewalk along Ward Rd. Rain is forecasted later today. 10:01am They have finished pouring the sidewalk and will just need to cure. I have collected tickets. They used KCMMB 4K MIX.

Comments: