

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191519  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Concrete</b>	Joe Starlin	Partial	Tuesday, October 01, 2019

Informational:

1 Misc

9-25-19 7:20am They are setting up for 9am pours on each end of the site.  
3:10pm They have poured at the east, west, and south side of the site. The cure was light so I am having them add more.

Informational:

2 Misc

9-20-19 10:39am They have poured the turn lane on Ward and are working on setting up hand pours.

Informational:

3 Misc

9-24-19 7:35am They have four hand pours set up. Baskets and bars are in place and they are pouring the north end on The N S road at this time. Terracon is on site for testing.9:36am They are now setting up to pour more of the turn lane coming off Chipman.2:57pm They are finishing up with hand pours and curing, they will begin setting up for more hand pours for tomorrow.

Informational:

4 Misc

9-26-19 The crew are setting up the approach on the west side of the site. They have concrete coming at 9:30am and will be pouring the approach at the east end first. 3:37pm They are done with there hand pours and will be setting up for pours tomorrow. i spoke with the Forman about up coming curb pours.

Informational:

5 Misc

9-27-19 They are setting up the turn lane on Ward rd. We will proof roll it

Monday.

Informational:

6 Misc

9-30-19 9:04am The approach at Chipman needs some corrections then can be poured in the afternoon. 1:18pm They have poured the approach coming off Chipman and are working on inlets on the east west road.

Informational:

7 Misc

10-1-19 They have poured the turn lane on Ward and it is cured. They are working on setting up inlets and pouring them. A second crew are setting up the ten foot wide sidewalk along Ward Rd. They will be pouring it on 10-2-19.

**Comments:**