

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191519  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Concrete</b>	Joe Starlin	Partial	Tuesday, September 24, 2019

Informational:	
1 Misc	9-20-19 10:39am They have poured the turn lane on Ward and are working on setting up hand pours.
Informational:	
2 Misc	9-24-19 7:35am They have four hand pours set up. Baskets and bars are in place and they are pouring the north end on The N S road at this time. Terracon is on site for testing.9:36am They are now setting up to pour more of the turn lane coming off Chipman.2:57pm They are finishing up with hand pours and curing, they will begin setting up for more hand pours for tomorrow.

**Comments:**