

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Concrete	Joe Starlin	Partial	Thursday, September 19, 2019

Informational:

1 Misc

9-16-19 They are pouring the road that's runs east and west on the site. Baskets have been placed and after some discussion they are now clipping the hold wire. 9:50am they are at approximately 400 feet. 12:48pm They are coming up to the header on the east end of the road. 12:58pm They have reached the header. 2:17pm They have started pouring the road that runs north and south. They have started saw cutting the east west road. 2:47pm The last truck to get them to the header just arrived. 2:57pm They just pulled off the header at the south end of the road.

Informational:

2 Misc

9-19-19 7am They are getting ready to pour the turn lane on Chipman first. 7:30am The first truck is on site 9:30am They finished the turn lane on Chipman. They are starting the north south lane. 12:30pm They are finished with the north south road and are pouring the east west road. They have started at the east end pouring to the west. They are saw cutting the turn lane on Chipman. Terricon is doing the testing. 2:26pm They are saw cutting the north south road. They have approximately 500 feet poured heading west.

Comments: