

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191519  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Site Visit</b>	Joe Starlin	Partial	Tuesday, September 17, 2019

Informational:

1 Misc

8-23-19 I spoke with the Super and they are just moving dirt right now.

Informational:

2 Misc

8-22-19 I spoke with Bill the Super on site about street light wires exposed and spliced. They found it that way and it gets removed and new wire goes in.

Informational:

3 Misc

8-21-19 11:18am There is no activity on site.

Informational:

4 Misc

8-26-19 8:43am There is no activity on site other than silt fence repair.

Informational:

5 Misc

8-28-19 Sapp are having there sanitary line camera inspected. This will be followed up 2with a camera inspection from are water department after 30 days from the repair.

Informational:

6 Misc

8-29-19 There was a operator on site working on grade.

Informational:

7 Misc

8-30-19 9:58am Rain. There is no activity on the site due to weather.

Informational:

8 Misc

9-13-19 3:08pm They are placing baskets for the concrete pour and moving equipment around.

Informational:

9

Misc

9-17-19 8:55am They are cutting grade for the east west road to set up for the south lane pour.

**Comments:**