

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Proof roll parking lot	Joe Starlin	Partial	Monday, September 16, 2019

Informational:

1	Misc	9-12-19 7:37am 7:30am proof roll. The truck for the proof roll is not on site yet. We will be proof rolling all roads and turn lanes on site. 8:11am The truck just arrived. The truck has 20 ton load. The turn lane off Ward failed with heavy pumping. The inlet on the west side failed. The the inlet on the turn lane on Chipman failed along with the entrance. Bill will be making corrections and we will proof roll again. The road running east and west passed on the north side.
---	------	---

Informational:

2	Misc	9-13-19 8:15am We proof rolled the curb line on ward rd for the turn lane. The east side passed and the west side failed.
---	------	---

Informational:

3	Misc	9-16-19 The road and turn lane have passed the proof roll with a couple small corrections. The turn lane on Ward has passed.
---	------	--

Comments: