

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Friday, September 13, 2019

Informational:

1 Misc

8-23-19 I spoke with the Super and they are just moving dirt right now.

Informational:

2 Misc

8-22-19 I spoke with Bill the Super on site about street light wires exposed and spliced. They found it that way and it gets removed and new wire goes in.

Informational:

3 Misc

8-21-19 11:18am There is no activity on site.

Informational:

4 Misc

8-26-19 8:43am There is no activity on site other than silt fence repair.

Informational:

5 Misc

8-28-19 Sapp are having there sanitary line camera inspected. This will be followed up 2with a camera inspection from are water department after 30 days from the repair.

Informational:

6 Misc

8-29-19 There was a operator on site working on grade.

Informational:

7 Misc

8-30-19 9:58am Rain. There is no activity on the site due to weather.

Informational:

8 Misc

9-13-19 3:08pm They are placing baskets for the concrete pour and moving equipment around.

Comments: