

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191519
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Stabilized Subgrade	Joe Starlin	Partial	Monday, September 09, 2019

Informational:

1	Misc	9-4-19 They are installing geogrid and laying base rock. 2:08pm They have approximately 400 feet of base placed. I will be getting the rock tickets from Bill.
---	------	--

Corrective Action Required:

2	Misc	On 9-7-19 They were cutting grade for the turn lane on Chipman. They will be laying base rock on monday the 9th.
---	------	--

Comments: