

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20170397
Address: 3510 SW HOLLYWOOD DR, Unit:1, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Michael Harkins	Failed	Wednesday, April 01, 2020

Informational:

1 Misc

Bldg # 1 -

-

3rd floor all rough complete -

- 2nd Floor complete

NE NW

SW SE stairways 3rd & 2nd floors complete

Corrective Action Required:

2 FIRST FLOOR

- replace missing stud fire riser room -
- repair sheetrock draft stop at NW stair -
- 100 fire caulk bad bore top plate mech closet -
- 102 fire caulk bore top plate corner bedroom -
- 104 fire caulk bottom plate service panel, top plate bedroom near bath, DWV above shower pan -
- 106 fire caulk refer line, & bottom plate service panel -
- 108 address notched joist at dryer vent, & bottom plate service panel -
- 110 fire caulk bores bedroom top plate near bath, other bed top & bottom near tub, boca plate sprinkler line kitchen -
- electrical room fire caulk red low volt -

- IT ROOM provide sleeves for hollow tubes -
- Garage 7 tighten anchor bolt hold down -
- Garage 8 provide hold down -

Comments: