

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20181667
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	John DiMauro	Partial	Thursday, April 02, 2020

Informational:
3 Misc

Developer Doug Park has a crew on site installing erosion matting along the entrance and around the box culvert surrounding the creek. The crew graded these areas down to final grade and has installed seed and erosion matting.

The crew also graded along the creek and pond to help with the erosion issues there. They removed the silt build up from the pond.

Gordon energy is scheduled to be on site to fix all the areas of silt fence that have failed along with the inlet protection that needs addressed.

Comments: