

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Thursday, April 02, 2020

Informational:	
1 Misc	3-30-20 12:45pm They are digging down to install storm pipe. They installed 6 sticks of 30" today

Informational:	
2 Misc	3-13-20 8:43am They have board out the storm box and set the pipe. They have poured the collar. They have two sections of storm install at this time. 2:15pm They have a total of 11 sticks installed.

Informational:	
3 Misc	3-17-20 They have installed storm pipe up to box 107. They are pouring the collar and invert after 5pm.

Informational:	
4 Misc	3-18-20 They have the collar poured and invert. They have one stick of storm pipe coming out of box 107.

Informational:	
5 Misc	3-20-20 They are digging out for sanitary and will working on more storm line today. 2:40pm They have hit rock and will be breaking for awhile.

Informational:	
6 Misc	

Informational:	
7 Misc	3-25-20 3:23pm They have installed 4 sticks of storm pipe out of box 107 today

Informational:	
----------------	--

8 Misc

3-26-20 10:12am They have one stick of storm installed. They are now switching over to sanitary.

Informational:

9 Misc

3-30-20 They installed six sticks.

Informational:

10 Misc

4-1-20 10:47am They are setting box 106 and installing storm pipe. 2:55pm They have 3 sticks of storm pipe installed and should have 3 more by the end of the day.

Informational:

11 Misc

4-2-20 9:24am They have a total of 6 sticks of storm pipe coming out of box 106 at this time.

**Comments:**