## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRSITE20200304Address:80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:		
DE - Storm - Pipe		Joe Starlin	Partial	Saturday, April 04, 2020		
Informat	Informational:					
5	Misc	3-20-20 They are digging out for sanitary and will working on more storm line today. 2:40pm They have hit rock and will be breaking for awhile.				
Informational:						
4	Misc	3-18-20 They have the col pipe coming out of box 10	lar poured and invert. They )7.	have one stick of storm		
Information	tional:					
3	Misc	3-17-20 They have installe collar and invert after 5pr	ed storm pipe up to box 107 n.	. They are pouring the		
Informational:						
2	Misc		e board out the storm box an hey have two sections of sto of 11 sticks installed.			
Informational:						
1	Misc	3-30-20 12:45pm They are sticks of 30" today	digging down to install sto	rm pipe. They installed 6		
Information	tional:					
6 Informat	Misc tional:					
7	Misc	3-25-20 3:23pm They have today	e installed 4 sticks of storm	pipe out of box 107		
Informational:						

8	Misc	3-26-20 10:12am They have one stick of storm installed. They are now switching over to sanitary.		
Informa	ational:			
9	Misc	3-30-20 They installed six sticks.		
Informational:				
10	Misc	4-1-20 10:47am They are setting box 106 and installing storm pipe. 2:55pm They have 3 sticks of storm pipe installed and should have 3 more by the end of the day.		
Informational:				
11	Misc	4-2-20 9:24am They have a total of 6 sticks of storm pipe coming out of box 106 at this time.		
Informational:				
12	Misc	4-4-20 8:29am They have storm box 105 set and the storm pipe laid into it. They are now switching over to sanitary.		

## **Comments:**