

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:  | Inspector:  | Outcome: | Date:                    |
|--|-------------|----------|--------------------------|
| <b>DE - Sanitary Sewer Construction Inspection</b> | Joe Starlin | Partial  | Saturday, April 04, 2020 |

|                          |  |
|--------------------------|--|
| Informational:<br>1 Misc | 3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.  |
| Informational:<br>2 Misc | 3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.  |
| Informational:<br>3 Misc | 3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.  |
| Informational:<br>4 Misc | 3-30-20 7:35am They installed 5 sticks of sanitary line on 3-28-20 and are now getting ready to install manhole A1. 12:43pm They have tied into the manhole and are now backfilling. |
| Informational:<br>5 Misc | 3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.  |
| Informational:<br>6 Misc | 3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.  |
| Informational:<br>7 Misc | 3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.  |

Informational:

8 Misc

4-3-20 7:51am They have set manhole 1-B had have approximately 70' of sanitary line installed heading to manhole 1-C. They will be adding tracer tape at a later date. 12:03pm They are stopping for the day due to weather.

Informational:

9 Misc

4-4-20 8:31am They have two crews working on sanitary. They are digging down to the main to cut in a wye and stub out for the service line on the NW side of the site. They now have approximately 112' coming out of manhole 1-B. 10:29am They have the wye cut in and it appears to be at a 45 degree angle. They have tracer wire taped to the service line and are starting to backfill.

**Comments:**