

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Monday, April 06, 2020

Informational: 9 Misc	3-30-20 They installed six sticks.
Informational: 1 Misc	3-20-20 They are digging out for sanitary and will working on more storm line today. 2:40pm They have hit rock and will be breaking for awhile.
Informational: 2 Misc	3-18-20 They have the collar poured and invert. They have one stick of storm pipe coming out of box 107.
Informational: 10 Misc	4-1-20 10:47am They are setting box 106 and installing storm pipe. 2:55pm They have 3 sticks of storm pipe installed and should have 3 more by the end of the day.
Informational: 3 Misc	3-17-20 They have installed storm pipe up to box 107. They are pouring the collar and invert after 5pm.
Informational: 4 Misc	3-13-20 8:43am They have board out the storm box and set the pipe. They have poured the collar. They have two sections of storm install at this time. 2:15pm They have a total of 11 sticks installed.
Informational: 5 Misc	3-30-20 12:45pm They are digging down to install storm pipe. They installed 6 sticks of 30" today
Informational:	

6 Misc
Informational:

7 Misc

3-25-20 3:23pm They have installed 4 sticks of storm pipe out of box 107 today

Informational:

8 Misc

3-26-20 10:12am They have one stick of storm installed. They are now switching over to sanitary.

Informational:

11 Misc

4-2-20 9:24am They have a total of 6 sticks of storm pipe coming out of box 106 at this time.

Informational:

12 Misc

4-4-20 8:29am They have storm box 105 set and the storm pipe laid into it. They are now switching over to sanitary.

Informational:

13 Misc

4-4-20 10:40AM At 11am they are pouring the collars and inverts for storm box 105.

Comments: