

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193433  
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Hydrostatic Test</b>	Joe Starlin	Passed	Monday, April 06, 2020

Informational:

1	Misc	4-3-20 They were trying to test the fire line but the gauge they were using is not certified. We will try again at a later date.
---	------	--

Informational:

2	Misc	4-6-20 8:50am Kat Excavation has hooked up a certified pressure gauge on the fire line. It is at 200 psi and we will check it again in two hours.
---	------	---

Informational:

3	Misc	4-6-20 8:50am Kat Excavation has hooked up a certified pressure gauge on the fire line. It is at 200 psi and we will check it again in two hours.
---	------	---

Informational:

4	Misc	4-6-20 8:50am Kat Excavation has hooked up a certified pressure gauge on the fire line. It is at 200 psi and we will check it again in two hours. It has held just over 200 psi for two hours.
---	------	--

**Comments:**