

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192857
Address: 4512 SW NAUTILUS PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|--------------|----------|------------------------|
| Driveway Inspection | John DiMauro | Failed | Monday, April 06, 2020 |

Corrective Action Required:

| | | |
|---|------|----------------------------|
| 1 | Misc | PRE POUR INSPECTION FAILED |
|---|------|----------------------------|

Driveway approach doesn't appear to be ready to pour. There is trash and construction debris in the approach. Additionally, there is standing water and mud that has washed onto the approach. Photos of the approach have been uploaded to the system for review.

Make corrections to the approach and call for another inspection.

Comments: