CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO

64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES

SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

DE - Water Line - Construction Joe Starlin Partial Tuesday, April 07, 2020

Inspection

Informational:

1 Misc 12-6-19 They have the vault set and are getting ready to pour the floor.

Informational:

2 Misc 12-10-19 9:16am The water is shut off for the water tie-in. They are cutting

into the main at this time.

Informational:

3 Misc 12-10-19 9:16am The water is shut off for the water tie-in. They are cutting

into the main at this time. 12:07pm They have the tie-in complete and are pouring the thrust block now. They will cover with a blanket due to weather.

Informational:

4 Misc 12-10-19 9:16am The water is shut off for the water tie-in. They are cutting

into the main at this time. 12:07pm They have the tie-in complete and are pouring the thrust block now. They will cover with a blanket due to weather.

Informational:

5 Misc 12-11-19 1:55pm They have approximately 100ft running from the vault to the

east. They have the right amount of rock and are running wire with the pipe.

Informational:

6 Misc 12-12-19 9:12am They have 80ft of waterline installed and have run 10ft of

copper line out of the meter pit. 3:15pm They are still working on waterline.

Informational:

7 Misc

4-7-20 8:08am They have poured all thrust blocks and kickers for the fire lines. The west side fire line does not have rock around it at this time. I will inspected again after it is rocked. 1:44pm I have checked the fire line on the west end. It is rapped and rocked.

Comments: