

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20170397

Address: 3510 SW HOLLYWOOD DR, Unit:1, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Michael Harkins	Failed	Tuesday, April 07, 2020

Informational:

1 Misc

Bldg # 1 -

-

3rd floor all rough complete -

- 2nd Floor complete

NE NW SW SE stairways 3rd & 2nd floors complete

Corrective Action Required:

2 FIRST FLOOR

4/7/20 reinspect

- replace missing stud fire riser room -
- 104 fire caulk bore top plate bedroom near bath, -
- 108 address notched joist at dryer vent -
- 110 fire caulk several bores bedroom top plate near tub -
- Garage 8 provide hold down at masonry bit near generator -

- 108 address notched truss at dryer vent Addressed by letter stamped by Robert A Davis PE. -

Comments:

