

Inspection Summary

Permit #: PRSUBD20200801, Development - Subdivision

CHAPEL RIDGE BUSINESS PARK - LOTS 9BB, 9C, & 9D

Address: 3130 NE CARNEGIE DR, LEES SUMMIT, MO 640643131 NE CARNEGIE DR, LEES SUMMIT, MO 640643100 NE CARNEGIE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Wednesday, April 08, 2020
1	The contractors dug up and exposed the stub coming out of the existing MH. It had about a 2ft stick of pipe coming out of the existing boot. After taking some shots with the laser they were able to determine that the angle the new pipe was coming out of the existing boot would line up with the new MH that is to be installed. They started with a new stick of pipe coming out of the MH. They are laying 8" sanitary pipe going toward the new MH. The contractors have installed the wyes for 2 service lines, they will be coming back to install the service line, tracer wire, etc.		
DE - Sanitary - Material Verification Informational	Steve Robbins	Passed	Wednesday, April 08, 2020
1	All the materials seem to be acceptable and are on the approved product list.		
DE - Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Wednesday, April 08, 2020
1	The dept of the existing MH was about 4ft deeper than it was shown on the plans. The fall was 4.05%, I spoke with Kent and he was good with the engineer just showing the sanitary line will be deeper than originally designed. The depth of the line will no exceed 15ft. so we will just show all the changes on the as-builds. The changes will also need to be shown for the 3 service lines.		

Comments:
